C

Form 238-7
3/95-C96

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT 95988

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 61-99-W-0024-000
Other IDWR No. D0009418

2. OWNER:
Name Boise Stage Stop
Address I-84 Exit 71
City Boise State ID Zip 83716

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location

N
W E
S

Twp. 1 North X or South ☐
Rge. 4 East X or West ☐
Sec. 32 1/4 (10 acres) NE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't lot ____ County Ada
Lat: : : Long: : :
Address of Well Site _____
City Boise
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name _____

4. USE:
X Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
X New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
X Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
Bentonite	0	54	1000 lbs	overbore

Was drive shoe used? X Y ☐ N Shoe Depth(s) _____
Was drive shoe seal tested? ☐ Y X N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
8 5/8	+2	54	.250	Steel	X	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe N/A Length of Tailpipe N/A

9. PERFORATIONS/SCREENS
☐ Perforations Method _____
☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
40 ft. below ground Artesian Pressure ____ lb
Depth flow encountered ____ Describe access port or control devices: _____

11. WELL TESTS:
☐ Pump ☐ Bailer X Air ☐ Flowing Artesian

Yield gal/min.	Drawdown	Pumping Level	Time
20+			

Water Temp. _____ Bottom hole temp. _____
Water Quality test or comments: _____
Depth first Water Encountered _____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Water

Bore Dia.	From	To	Remarks:Lithology, Water Quality & Temp.	Y	N
12	0	2	Top Soil	☐	X
12	2	16	Sand	☐	X
12	16	22	Tan Clay	☐	X
8	22	54	Decon Granite	☐	X
8	54	65	Gray Lava	☐	X
8	65	66	Gravels	X	☐

Completed Depth: 65' (Measurable)
Date: Started 5/17/99 Completed 5/17/99

RECEIVED
JUN 04 1999
WATER RESOURCES
WESTERN REGION

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Hiddleston & Son, Inc. Firm No. 35
Firm Official Ron Date 6/3/99
Supervisor or Operator John A Smith Date 5/27/99
(Sign once if Firm Official & Operator)

MICROFILMED
AUG 25 1999