Form 238-7
Rev 01/09/25

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

This log reports the activities of a licensed Idaho well driller and serves as the official record of work done within the borehole and casing and describes the amount of water encountered. This form is to be completed by the driller and filed with IDWR within 30 days of completion of the work.

1. WELL TAG NO. D _____

Drilling Permit No. _____

Water right or injection well # _____

2. WELL OWNER: _____

Address _____

City _____ State _____ Zip _____

3.WELL LOCATION:

Twp. _____ North ☐ or South ☐ Rge. _____ East ☐ or West ☐

Sec. _____ _____1/4 _____1/4

Address of Well Site _____

City _____ County _____

Lat. _____ 0 _____ (Deg. and Decimal minutes)

Long. _____ 0 _____ (Deg. and Decimal minutes)

Lot. _____ Blk. _____ Sub. Name _____

4. USE:

☐ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:

☐ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☐ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft^3)	Placement method/procedure

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☐ Y ☐

9. PERFORATIONS:

From (ft)	To (ft)	Number/ft	Method created (mill knife, perforate, torch cut, drill etc.)

10. SCREENS:

From (ft)	To (ft)	Slot size	Diameter (nominal)	Material	Gauge or Schedule	Placement method

Length of Headpipe (ft) _____ Length of Tailpipe (ft) _____

Packer ☐ Y ☐ N Type _____

11. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft^3)	Placement method

12. WATER LEVEL INFORMATION

Depth to first water encountered (ft) _____ Static Water Level (ft) _____

Artesian Conditions? ☐Yes ☐No

Flowing Artesian Conditions? ☐Yes ☐No Pressure at wellhead _____ psi

Describe control device/access port: _____

Water quality test or comments: _____

Water Temp (°F) _____

Bottom Hole Temp (°F) _____

12. WELL DEVELOPMENT

☐ Air Lift Drill stem set at _____ (ft) Discharge _____ gpm Duration _____ hrs
Recovery time _____ hrs Recovered water level _____ (ft)

☐ Pump Pump set at _____ (ft) Discharge _____ gpm Duration _____ hrs
Drawdown _____ (ft) (lowered water level - static water level)
Recovery time _____ hrs Recovered water level _____ (ft)

☐ Bailer Discharge _____ gpm Duration _____ hrs
Drawdown _____ (ft) (lowered water level - static water level)
Recovery time _____ hrs Recovered water level _____ (ft)

☐ Flowing Artesian Discharge _____ gpm Duration _____ hrs

14. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N

Completed Depth (Measurable):

Date Started: Date Completed:

15. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name _____ Co. No. _____

*Principal Driller _____ Date _____

*Driller _____ Date _____

*Operator _____ Date _____

Other _____ Date _____

* **Signature of Principal Driller and rig operator are required**.